

Volume 22 – June 2020



Kerr Elementary School  
Fox Chapel Area School District

# Monthly Progress Report

**Thomas & Williamson**  
Program Management

T&W Project 17015

# EXECUTIVE SUMMARY

Kerr Elementary School  
Fox Chapel Area School District



## June 2020 – Completing work

The General Contractor is completing its work now that the shutdown has ended. The hand railing for the ramp has been completed and the existing entry into the upper parking lot has been excavated to subgrade and widened as planned.

Removal of the excess soils included in the most recently approved change order has been completed. Rough grading of the area is now underway in preparation for the Landscape Contractor to complete its work on this part of the site.

# PHOTOS

Kerr Elementary School  
Fox Chapel Area School District



Excess dirt being removed from site.



Stockpiled excess dirt.